CAG 2025: Regional Infrastructure and Road-Works Audit Queries

Scope: Relevant compliance and value-for-money queries in the supplied CAG Report on Central Government for FY 2024/25. CAG PDF page numbers are cited in the Nature column.

Local-authority emergency works: The report does not separately identify or quantify emergency road works by a local authority. Its emergency/spot road-maintenance finding concerns TANROADS projects across 12 regional offices. Findings below include region-linked projects and specified TANROADS/TEMESA matters; undivided agency-wide procurement items are clearly labeled.

Reading the total: “Amount Under Audit Query” is the queried amount reported by CAG, except the special-groups shortfall marked * which is calculated from CAG’s rounded figures. The total is an arithmetic sum of rows, not a finding of aggregate loss or unique expenditure; the report does not establish whether categories overlap. USD 3.47 million is excluded from the TZS sum.

Region / Local Authority	Scrutinized Expenditure (TZS)	Amount Under Audit Query (TZS)	Nature of Irregularity	Statutory Breach Cited by CAG
Rukwa Region - Sumbawanga Airport	55,910,000,000	7,010,000,000	Six-year commencement delay after project transfer and financing-agreement amendments; price adjustment and refund of expired performance-security costs created avoidable additional costs. CAG PDF p. 114 (report p. 91), paras. 448-451.	No statutory section cited in the finding. CAG notes the original contract did not provide for price adjustment; contract-management failures were identified.
Mwanza Region - Mwanza Airport cargo terminal	3,800,000,000 (terminal); original contract 89,780,000,000	2,300,000,000	Terminal design did not meet operational cargo-handling needs; modifications were required and cost TZS 2.30 billion. CAG PDF pp. 114-115 (report pp. 91-92), paras. 452-456.	No statutory breach cited in paras. 452-456; CAG identifies inadequate demand forecasting, feasibility updates, and design validation.
Mwanza Region - Mwanza Airport design consultancy	990,520,000	990,520,000	Feasibility and detailed-design consultancy proceeded without an updated, approved Aerodrome Master Plan. Contract No. Y9/2024/2025/C/03. CAG PDF p. 115 (report p. 92), paras. 457-460.	No statutory section cited in the finding; CAG characterises the issue as improper planning governance.
Mbeya / Songwe corridor - Igawa-Uyole-Songwe-Tunduma Road, Lot 3	Overpayment identified; total contract value not stated in finding	1,470,000,000	Provisional sums were improperly included in the base for price-adjustment calculations, causing contractor overpayment. CAG PDF p. 70 (report p. 47), paras. 251-253.	Clause 13.8.3, General Conditions of Contract; adjustments restricted to certified permanent works.
TANROADS Regional Offices: Mtwara, Njombe, Katavi, Rukwa, Mbeya, Iringa, Shinyanga, Kigoma and Tabora	5,200,000,000 retention monies	5,200,000,000	Retention funds were borrowed to finance administrative activities and remained unrefunded for 5-25 months as at October 2025. CAG PDF p. 64 (report p. 41), paras. 222-226.	Clause 58, GCC for Small Works: retention funds must be held for project purposes and not used for unrelated activities.
Dodoma Region - TANROADS Dodoma	4,860,000,000 retention deductions	4,680,000,000	Only TZS 180 million of TZS 4.86 billion retention deductions was transferred to the designated retention account; TZS 4.68 billion remained in recurrent and development accounts. CAG PDF p. 64 (report p. 41), paras. 224-226.	Clause 58, GCC for Small Works. The report says total retention monies not refunded or properly transferred were approximately TZS 9.88 billion.
Shinyanga, Manyara, Singida, Tabora and Katavi TANROADS Regional Offices	106,240,000,000 works contracts	Approx. 24,462,000,000*	Only TZS 7.41 billion (reported as 7%) of TZS 106.24 billion in contracts went to special groups, below the 30% statutory threshold. The query amount is the indicative allocation shortfall, calculated from CAG-reported rounded amounts. CAG PDF pp. 70-71 (report pp. 47-48), paras. 254-256.	Regulation 35(1), Public Procurement Regulations, 2024: at least 30% of annual procurement requirement for special groups.
Katavi and Dar es Salaam TANROADS Regional Offices	2,750,000,000	2,750,000,000	Private contractors performed electrical, electronic and mechanical works, including streetlighting and a digital billboard, without TEMESA consultation, authorisation, inspection or certification; some work required corrective adjustments. CAG PDF p. 75 (report p. 52), paras. 278-281.	Regulations 130 and 131, Public Procurement Regulations, 2024: TEMESA involvement, authorisation, inspection and certification.
TANROADS contracts across 13 regions (regions not individually listed in finding)	76,980,000,000 contract portfolio	76,980,000,000	Insurance deficiencies across 33 contracts: 10 contracts (TZS 24.40 billion) lacked updates after variations; 10 (TZS 36.62 billion) started without cover; four (TZS 12.71 billion) were under-insured; and nine (TZS 3.25 billion) had other coverage/timing deficiencies. CAG PDF pp. 76-77 (report pp. 53-54), paras. 286-289.	Sub-Clause 17.1, GCC, and Clause 19, SCC (2022): adequate, continuous insurance for works, assets and third-party liability.
TANROADS - Mbeya-Chunya-Makongolosi Road	Amounts cited: 2,476,387,200 performance guarantee and 1,090,000,000 advance; additional USD 3,470,000	3,560,000,000 (CAG-reported rounded TZS amount)	Contract was abandoned shortly after commencement; guarantees expired before demand. A favourable Kenyan court judgment for the performance guarantee remained unenforced as of November 2025; advance payments were unrecovered. USD amount excluded from TZS total. CAG PDF pp. 75-76 (report pp. 52-53), paras. 282-285.	No statutory section cited in the finding; CAG cites expired contractual guarantees and an unenforced court judgment.
TANROADS - projects not disaggregated by region	45,835,897,980 underlying contract value (18,832,910,980 + 27,002,987,000)	4,743,194,302	Appendix V lists TZS 2,445,950,545 in unsettled advances on 12 TANROADS contracts and TZS 2,297,243,757 in unsecured advances on 29 contracts. CAG PDF pp. 220-221 (report pp. 197-198).	Regulation 50(1), Public Procurement Regulations, 2024; Clauses 14.2.1 and 14.2.4, GCC, require valid enforceable securities until advances are repaid.
TANROADS - contracts not disaggregated by region	28,005,580,450 (five contracts)	28,005,580,450	Five TANROADS contracts were implemented without valid performance guarantees for periods of 18-100 days. CAG PDF p. 82 (report p. 59), para. 316 and Table 25.	Regulation 29(1), Public Procurement Regulations, 2024: procuring entity must obtain performance security in the specified form, amount and period.
TANROADS - 12 regional offices (individual regions not named in finding)	213,950,000,000 approved road-maintenance project value	213,950,000,000	178 road-maintenance projects were not implemented as planned after only 27.7% of the approved maintenance budget was released. The programme included routine, periodic, emergency and spot-improvement works. CAG PDF pp. 117-118 (report pp. 94-95), paras. 465-467.	Sections 4(2) and 5(4)(d), Roads and Fuel Tolls Act, Cap. 220, are cited by CAG for withholding/non-remittance of fuel-levy and transit-charge collections to the Roads Fund Board, not as a direct breach by the regional offices.
TEMESA offices: Kagera, Mwanza, Dodoma and Manyara	5,010,000,000 supplier payments	5,010,000,000	Payments were processed outside the prescribed MUSE supplier workflow; six unregistered ghost suppliers received TZS 2.97 billion and further unconfirmed supplier transactions totalled about TZS 2.04 billion. CAG PDF pp. 120-121 (report pp. 97-98), paras. 481-486.	No statutory provision cited in paras. 481-486; CAG describes circumvention of MUSE registration, LPO, approval and delivery-confirmation controls.

Region / Local Authority	Scrutinized Expenditure (TZS)	Amount Under Audit Query (TZS)	Nature of Irregularity	Statutory Breach Cited by CAG
TEMESA regional offices: Dodoma, Manyara, Kagera, Shinyanga; Corporation Sole included in CAG grouping	13,950,000,000 transfers reported for grouped offices	2,600,000,000	CAG reports total over-releases of TZS 2.60 billion without adequate verification. Its grouped comparison (TZS 13.95 billion transferred vs TZS 11.78 billion requested) yields TZS 2.17 billion, and the Dodoma example also contains an apparent numerical inconsistency. CAG PDF pp. 121-122 (report pp. 98-99), paras. 487-490.	TEMESA Guidelines (2024); Public Finance Act; Public Procurement Act; and Ministry of Finance directives are cited generally, without section numbers.
TANROADS - agency-wide; not apportioned by region	2,923,458,600,000 unimplemented procurement plan value	2,923,458,600,000	Appendix VI lists TANROADS procurement activities that were not implemented. CAG attributes the wider MDA finding mainly to lack of funds; region and project overlap with the separate TZS 213.95 billion road-maintenance finding are not identified. CAG PDF pp. 83, 221-222 (report pp. 60, 198-199), paras. 319-321 and Appendix VI.	Regulations 79(3) and (4), Public Procurement Regulations, 2024: procurement plans should be based on approved work plans and budgets with reasonable forecasts and timelines.
TANROADS - regional allocation not stated	Certified claims amount not stated for TANROADS	10,300,000,000 accrued interest	TANROADS incurred TZS 10.3 billion of interest within the CAG-reported TZS 11.08 billion FY 2024/25 interest due to delayed settlement of certified contractors' claims. CAG PDF p. 77 (report p. 54), paras. 291-295.	Clause 52.2, General Conditions of Contract: project manager to review and certify monthly statements within 28 days; CAG also attributes delays to late Ministry of Finance disbursement.
TOTAL - arithmetic sum (not deduplicated)		**3,317,469,894,752**	**Includes reported contract values, delayed/unimplemented project values, and queried amounts. See scope and overlap note above.**	